Status of PMGSY & ADB Assisted PMGSY work sanctioned in different phases.

Report ending : March'15

i.	Total amount sanctioned	:	Rs. 17814.24 Crores.	
		:		
ii.	Total amount received	:	Rs. 11942.83 Crores.	
iii.	Amount utilized	;	Rs. 13029.48 Crores.	
iv.	Value of work done	:	Rs. 13019.21 Crores.	
۷.	No. of road sanctioned	:	11649	
vi.	No. of habitations to be connected	:	1000+	3655
			500+	6256
			Other Category	6481
				40202
			· · ·	16392
	~ h		<u> </u>	16392
vii.	Length of road sanctioned	;		16392
vii. viii.		:	45190.14 Km.	16392
	Length of road sanctioned		45190.14 Km.	16392
viii.	Length of road sanctioned No, of roads completed		45190.14 Km.	16392 3512
viii.	Length of road sanctioned No, of roads completed		45190.14 Km. 8357	3512 4193
viii.	Length of road sanctioned No, of roads completed		45190.14 Km. 8357 1000+	3512 4193 <u>3264</u>
viii.	Length of road sanctioned No, of roads completed		45190.14 Km. 8357 1000+ 500+	3512 4193

Progress of work during 2014-15 upto March'15

	· · ·		Target	Achievement
i.	Completion of road length	:	4500.00 Km.	3842.69 Km.
ij.	Coverage of habitation	;	1300	1192
iii.	Amount utilized	:	Rs. 1800.00 Cr.	Rs. 1678.10 Cr.

Monthly Progress Report on the Activities of <u>Rural Works Organisation for the month ending March' 2015</u>

NABARD Assisted Projects (RIDF-XIII to XX)					
		No of <u>Roads</u>	No of <u>Bridges</u>	<u>Total</u>	Total value (<u>Rs. in crore)</u>
1.	Total No of Projects taken up	96	436	532	2421.84
2.	No. of projects dropped	-	8	8	56.33
3.	Projects completed so far	32	233	265	837.43
4.	Projects on-going	60	189	249	1457.81
5.	Non-starter Projects (Tender stage)	4	6	10	70.27

Target & Achievement for 2014-15

Year	Target for completion/expenditure	Achievement	Percentage
2014-15	Rs.426.00 Crore	425.75	99.94
:	Bridge -46 Nos	68 Nos	147.82
•• •	Road-13 Nos	7 Nos	53.85

Budget Provision/ allocation & Utilisation of funds 2014-15 March 2015 for NRDWP (Provisional)

(Rs in lakh)

NRDWP

(Piped water supply, spot sources & sustainability etc.)

Allocation & budget provision 2014-15 44078.00

Utilisation (Provisional) 42719.64

PHYSICAL ACIEVEMENT AT THE END OF MARCH 2015

SI.	Name of work	Achiev	rement
No.		During the month	Total
1	Partly covered habitations covered through Spot sources and PWS.	5293	18411
2	Quality affected habitations covered through Spot source and PWS	424	1326
3	Rural schools covered through spot source and PWS	331	1017
4	Anganwadi centers covered through Spot source and PWS.	570	1584

ORISSA STATE WATER & SANITATION MISSION

- Jal 'O' Parimal Bhawan, Unit-V, BHUBANESWAR -

ACHIEVEMENT AS ON 31.03.2015

Sanitation :

(a) Swachha Bharat Mission (Gramin) (earlier Nirmal Bharat Abhiyan (NBA) :

Cost of the each IHL for BPL& IAPL category beneficiaries is Rs.12,000/- which is shared by Government of India, Government of Odisha in the ratio of 9000:3000 respectively. As per the new guideline of Govt. of India the construction of School & Anganwadi toilets will be taken up by the respective departments of State Govt. w.e.f. October 2014

Physical Achievement

Item	Cumulative (March. 2015)			During the year 2014-15		
	Target	Achievement	%	Target	Achievement	%
IHL	70,56,648	41,14,328	58.30	7,00,000	/ 130312	18.61
		(SCP -678864, TSP-910500)			,	

Financial Achievement

	Cout of India	(Rs. in lakh)
	<u>Govt. of India</u>	<u>Govt. of Odisha</u>
Release of funds (Cumulative ending March 2015)	51,676.92	18,980.68
Utilisation (Total cumulative)	46,283.72	17,200.44
SCP component	7,636.81	2,838.07
TSP component	10,242.58	3,806.45

(b) Nirmal Gram Puraskar :

	<u>Year</u>	<u>Achievement</u>
»	2005-06	08
»	2006-07	33
»	2007-08	94
»	2008-09	20
»	2009-10	81
»	2010-11	48
»	2012-13	03
	Total	287