

Status of RIDF Projects for the month ending April'2017

NABARD Assisted Projects (RIDF-XVI to XXII)

	<u>No of Roads</u>	<u>No of Bridges</u>	<u>Total</u>	<u>Total value Rs in crore</u>
1. Projects sanctioned	77	50	127	783.00
2. Projects dropped	Nil	1	1	6.28
3. Projects taken up	77	49	126	776.72
4. Projects completed	55	42	97	598.52
5. Projects on-going	22	7	29	182.20
6. Projects non starter	-	-	-	-

Target & Achievement for 2017-18

<u>Target for completion/expenditure</u>	<u>Achievement</u>	<u>Percentage</u>
Bridge – 5 nos	Nil	Nil
Road – 15 nos	Nil	Nil
Rs.50.00 crore	Rs 1.39 Crore	2.77%

Status of PMGSY & ADB Assisted PMGSY work sanctioned in different phases.

Report ending : April'17

i.	Total amount sanctioned	:	Rs. 23061.40 Crores.	
ii.	Total amount received	:	Rs. 14926.62 Crores.	
iii.	Amount utilized	:	Rs. 16934.19 Crores.	
iv.	Value of work done	:	Rs. 17054.16 Crores.	
v.	No. of road sanctioned	:	14042	
vi.	No. of habitations to be connected	:	1000+	3678
			500+	6477
			Other Category	9172
				<u>19327</u>
vii.	Length of road sanctioned	:	55255.45 Km.	
viii.	No. of roads completed	:	10654	
ix.	No. of habitations connected	:		
			1000+	3586
			500+	5601
			Other Category	5591
				<u>14778</u>
x.	Length of road completed	:	40411.83 Km.	

Progress of work during 2016-17 upto April'17

	Target	Achievement
i. Completion of road length	7000.00 Km.	349.65 Km.
ii. Coverage of habitation	1850	331
iii. Amount utilized	Rs. 2598.33 Cr.	Rs. 124.19 Cr.