

Status of RIDF Projects for the month ending August 2019

NABARD Assisted Projects (RIDF-XVIII-XXIV)

	<u>No of roads</u>	<u>No of Bridges</u>	<u>Total</u>	<u>Total value (Rs.in Crore)</u>
1 Projects sanctioned	123	10	133	597.65
2 Projects taken up	123	10	133	597.65
3 Projects completed	65	8	73	363.73
4 Projects On-going	58	2	60	233.92
5 Projects Non-starter	-	-	-	-

Target & Achievement for 2019-20

<u>Target for Completion/ Expenditure</u>	<u>Achievement</u>	<u>Percentage</u>
Bridge -3 nos	1	33.33 %
Road- 60 nos	4	6.66 %
Rs.100.00 Cr	Rs.22.25 Cr	22.25 %

Status of PMGSY & ADB Assisted PMGSY work sanctioned in different phases.

PMGSY-I

Report ending : Aug'19

a.	Amount sanctioned for road works	:	Rs. 24497.14 Crores.	
b.	Amount sanctioned for bridge works	:	Rs. 1668.47 Crores.	
c.	Amount sanctioned for building works	:	Rs. 43.57 Crores.	
	Total	:	Rs. 26209.18 Crores.	
d.	Funds received			
		MoRD, Gol	:	Rs. 19101.74 Crores.
		State Govt.	:	Rs. 5974.23 Crores.
		Total	:	Rs. 25075.97 Crores.
e.	Amount utilized	:	Rs. 23731.11 Crores.	
f.	Value of work done	:	Rs. 23731.11 Crores.	
g.	No. of road works sanctioned	:	15954	
h.	No. of road works dropped from sanctioned list as connectivity is achieved through other scheme.	:	54	
i.	Total no. of roads.	:	15900	
j.	No. of bridges sanctioned.	:	543	
k.	No. of buildings sanctioned.	:	7	
l.	Total no. of proejcts sanctioned	:	16450	
m.	No. of habitations to be connected	:	1000+	3682
			500+	6530
			Other Category	9903
				20115
n.	Length of road sanctioned after dropping.	:	61582.11 Km.	
o.	Length of road completed	:	55334.14 Km.	
p.	No. of roads completed	:	13672	
q.	No. of bridges completed	:	295	
r.	No. of building completed	:	1	
s.	No. of habitations connected	:		
			1000+	3654
			500+	6418
			Other Category	7852
				17924

Progress of work during 2019-20 (upto Aug.'19).

		Target	Achievement
i.	Completion of road length	7000.00 Km.	361.82 Km.
ii.	Coverage of habitation	728	39
iii.	Expenditure	Rs. 3800.00 Cr.	Rs. 881.30 Cr.

PMGSY-II (MoRD sanction on 29.01.2019)

		Sanction	Achievement
i.	Amount	Rs. 1742.59 Crores.	Rs. 17.08 Crores.
ii.	Length of road	3759.22 Km.	24.85 Km.
iii.	No. of road works	650	-
iv.	No. of bridges.	33	-