Monthly Progress Report on the Activities of Rural Works Organisation for the month ending August.'2014

NABARD Assisted Projects (RIDF-XIII to XIX)					
		No of <u>Roads</u>	No of Bridges	<u>Total</u>	Total value (<u>Rs. in crore</u>)
1.	Total No of Projects taken up	86	163	249	1325.47
2.	No. of projects dropped	-	05	05	20.65
3.	Projects completed so far	26	87	113	512.16
4.	Projects on-going	44	66	110	632.88
5.	Non-starter Projects (Tender stage)	16	13	21	159.78

Target & Achievement for 2014-15

Target for completion/expenditure

completion/expenditure	<u>Achievement</u>	Percentage	
Target for completion/expenditure	Achievement	Percentage	
Rs.410.00 Crore	69.98	17.07	
Bridge -46 Nos	-	-	
Road-13 Nos	-	_	
	Target for completion/expenditure Rs.410.00 Crore Bridge -46 Nos	Target for Achievement completion/expenditure Rs.410.00 Crore 69.98 Bridge -46 Nos	

Status of PMGSY & ADB Assisted PMGSY work sanctioned in different phases.

Report ending: Aug'14

Total amount sanctioned

Rs. 17814.24 Crores.

ii. Total amount received

Rs. 11942.83 Crores.

iii. Amount utilized

Rs. 11912,50 Crores.

Value of work done ίv.

Rs. 11953.53 Crores.

٧. No. of road sanctioned

11649

vi. No. of habitations to be connected

1000+

3750

500+

6252

Other Category

6393

16395

vii. Length of road sanctioned 45190.14 Km.

Viii. No. of roads completed 7729

İX. No. of habitations connected

1000+

3562

500+

Other Category

3887 2913

10362

Length of road completed

29836.45 Km.

Progress of work during 2014-15 upto Aug'14

			Target	Achievement
i.	Completion of road length	:	4500.00 Km.	1291.31 Km.
ii.	Coverage of habitation	:	1900	585
iii,	Amount utilized	:	Rs. 1800.00 Cr.	Rs. 561.11 Cr.

Budget Provision/ allocation & Utilisation of funds 2014-15 August 2014 for NRDWP (Provisional)

(Rs in lakh)

NRDWP

(Piped water supply, spot sources & sustainability etc.)

Allocation & budget provision 2014-15 44078.00

Utilisation (Provisional)

15226.16

PHYSICAL ACIEVEMENT AT THE END OF AUGUST 2014

SI.	Name of work	Achievement		
No.		During the month	Total	
1	Rural Piped Water Supply Schemes commissioned	24	63	
2	Spot sources (TW / SW) installed to cover habitations	925	5323	
3	Spot sources (TW/SW) installed to cover rural schools	92	379	
4	Spot sources (TW/ SW) installed to cover anganwadis centers	128	576	

ORISSA STATE WATER & SANITATION MISSION

Jal 'O' Parimal Bhawan, Unit-V, BHUBANESWAR

ACHIEVEMENT AS ON 30.08.2014

Sanitation:

(a) Nirmal Bharat Abhiyan (NBA) (earlier Total Sanitation Campaign) :

Cost of the each IHL for BPL category beneficiaries is Rs.4,600/- which is shared by Government of India, Government of Odisha and the Beneficiary in the ratio of 3200:1400:900 respectively. The cost of each school toilet is Rs.35,000/- which is shared in the ratio of 70:30 by Government of India and Government of Odisha. The cost of AWC toilet is Rs.8,000/- which is shared in the ratio of 70:30 by the Government of India and Government of Odisha respectively.

Physical Achievement

Item	Cumulative (Aug 2014)			During the year 2014-15		
· · · · · · · · · · · · · · · · · · ·	<u>Target</u>	Achievement	%	Target	Achievement	%
IHL	70,56,648 39,93,2	39,93,213	56	7,00,000	9164	
		(SCP -658880, TSP-883698)				
Rural School	70663	70,578	99	9000	11	-
AWC	25160	24,957	99	4500	0	-

Financial Achievement

(Rs. in lakh)

	Govt. of India	Govt. of Odisha
Release of funds (Cumulative ending Aug 2014)	51,676.92	18,980.68
Utilisation (Total cumulative)	37,709.60	14,302.95
SCP component	6,222.08	2,359.98
TSP component	8,345.13	3,165.24

(b) Nirmal Gram Puraskar:

	<u>Year</u>	Achievement
»	2005-06	08
>>	2006-07	33
>>	2007-08	94
>>	2008-09	20
>>	2009-10	18
>>	2010-11	48
	Total	284