Pradhan Mantri Gram Sadak Yojana (PMGSY)

PMGSY scheme is implemented to connect the unconnected habitations under PMGSY-I and to Upgrade / Strengthen important rural roads connecting important places like school, college, rural markets and hospitals, etc under PMGSY-II. Initially till 2014-15 the scheme was 100% funded by GoI. From 2015-16. 60:40 Centre State sharing model was introduced.

Overall status (PMGSY-I & II)

1.

Item	Sanctioned	Achievement (as on 30.12.19)	Balance
Cost of Projects (Rs. in Cr.)	27951.77	24216.91	3734.86
No. of road	16550	14212	2338
Length of road (in Km.)	65341.33	56000.85	9340.48
No. of Bridge	576	314	262
No. of building (RCTRC & RRNMU)	7	1	6
No. of eligible habitations	17079	16281	798

Target vrs achievement during the year 2019-20 (as on 30.12.19) PMGSY-I					
Length of road to be constructed (in Km.)	Expenditure to be incurred (in Cr.)	Achievement length of Kms.	Expenditure incurred (in Cr.)	Physical achievement (%)	Financial achievement (%)
3364.49	2516.38	774.87	1261.57	23.03	50.13

Target vrs achievement during the year 2019-20 (as on 30.12.19) PMGSY-II					
Length of road to be constructed (in Km.)	Expenditure to be incurred (in Cr.)	Achievement length of Kms.	Expenditure incurred (in Cr.)	Physical achievement (%)	Financial achievement (%)
3635.51	1365.80	236.04	107.46	6.49	7.87

ABSTRACT

Mukhya Mantri Sadak Yojana (MMSY)

2.

Target Vrs. Achievement during the year 2019-20 (As on 30.12.2019)

SI. No.	Target (In No.)	Expenditure to be incurred (Rs. in Crore)	No. of projects Completed (In No.)	Expenditure incurred (Rs. in Crore)	Physical Achievement (%)	Financial Achievement (%)
1	2	3	4	5	6	7
1	304	300.00	95	198.27	31.25	66.09

17:

-

:

3. Biju Setu Yojana

Under BSY, Govt. planned to take up 400 bridges during 2011-12 in the 1st phase, which was subsequently scaled up to 1332 till end of 2018-19 with a total project cost of Rs.6130.51 Crore, to ensure all-weather connectivity to the people. 1332 bridges include 536 nos. on R.D. roads and 796 nos. on important P.S roads.

Status as on Dt.30.12.2019

Total No. of bridge sanctioned	1332
Bridges completed till March, 2019	662
Bridges completed during April-December	52
Total bridges completed so far ending (30.12.19)	714
Bridge on-going	532
Agreement/tendering stage	68
AA/DPR/design/sub-judice	18

Target vrs achievement during the year 2019-20 (As on 30.12.2019)						
Budget provision	Expenditure incurred	Financial achievements	Target for completion	No. of projects	Physical achievements	
during	(Rs. in Cr.)	(in %)	of bridges	completed	(in %)	
2019-20 (Rs. in Cr.)			during 2019-20			
(RS. III CI.)			2019-20			
550.00	280.50	51.00%	272	52	19.12%	

Draha 30/12/19

4. Construction of Odisha Adarsha Vidyalaya building (OAVs):

Allocation for construction of OAV building by S & ME Department	259 OAV building
No. of OAVs building completed (as on 30.11.2019)	179
No. of building ready for hand over	2
No. of ongoing projects	43
OAV construction yet to be started	35
Target for Completetion of OAV during 2019-20	18

