

1. Pradhan Mantri Gram Sadak Yojana (PMGSY)

PMGSY scheme is implemented to connect the unconnected habitations under PMGSY-I and to Upgrade / Strengthen important rural roads connecting important places like school, college, rural markets and hospitals, etc under PMGSY-II. Initially till 2014-15 the scheme was 100% funded by GoI. From 2015-16. 60:40 Centre State sharing model was introduced.

Overall status (PMGSY-I & II)

Item	Sanctioned	Achievement (as on 30.11.19)	Balance
Cost of Projects (Rs. in Cr.)	27951.77	24061.36	3890.42
No. of road	16550	14006	2544
Length of road (in Km.)	65341.33	55649.73	9691.597
No. of Bridge	576	305	271
No. of building (RCTRC & RRNMU)	7	1	6
No. of eligible habitations	17079	16251	828

Target vrs achievement during the year 2019-20 (as on 30.11.19) PMGSY-I

Length of road to be constructed (in Km.)	Expenditure to be incurred (in Cr.)	Achievement length of Kms.	Expenditure incurred (in Cr.)	Physical achievement (%)	Financial achievement (%)
3364.49	2516.38	563.67	1136.71	16.75	45.17

Target vrs achievement during the year 2019-20 (as on 30.11.19) PMGSY-II

Length of road to be constructed (in Km.)	Expenditure to be incurred (in Cr.)	Achievement length of Kms.	Expenditure incurred (in Cr.)	Physical achievement (%)	Financial achievement (%)
3635.51	1365.80	94.58	76.76	2.60	5.62

ABSTRACT

2. Mukhya Mantri Sadak Yojana (MMSY)

Target Vrs. Achievement during the year 2019-20 (As on 30.11.2019)

Sl. No.	Target (In No.)	Expenditure to be incurred (Rs. in Crore)	No. of projects Completed (In No.)	Expenditure incurred (Rs. in Crore)	Physical Achievement (%)	Financial Achievement (%)
1	2	3	4	5	6	7
1	304	300.00	86	173.61	28.29	57.87

delandhuay
20/11/19

Gupta
30-11-19.

DOPM
30/11/19

3. Biju Setu Yojana

Under BSY, Govt. planned to take up 400 bridges during 2011-12 in the 1st phase, which was subsequently scaled up to 1332 till end of 2018-19 with a total project cost of Rs.6130.51 Crore, to ensure all-weather connectivity to the people. 1332 bridges include 536 nos. on R.D. roads and 796 nos. on important P.S roads.

Status as on Dt.30.11.2019

Total No. of bridge sanctioned	1332
Bridges completed till March, 2019	662
Bridges completed during April-November	33
Total bridges completed so far Ending (30.11.19)	695
Bridge on-going	532
Agreement/tendering stage	87
AA/DPR/design/sub-judice	18

Target vrs achievement during the year 2019-20 (As on 30.11.2019, 3:00 PM)					
Budget provision during 2019-20 (Rs. in Cr.)	Expenditure incurred (Rs. in Cr.)	Financial achievements (in %)	Target for completion of bridges during 2019-20	No. of projects completed	Physical achievements (in %)
550.00	241.23	43.86	272	33	12.13%

Asah
30.11.19

4. Construction of Odisha Adarsha Vidyalaya building (OAVs):

Allocation for construction of OAV building by S & ME Department	259 OAV building
No. of OAVs building completed (as on 30.09.2019)	179
No. of building ready for hand over	2
No. of ongoing projects	41
OAV construction yet to be started	37
Target for Completion of OAV during 2019-20	18

MSD
30/11/19