

**Monthly Progress Report on the Activities of
Rural Works Organisation for the month ending September 2015**

NABARD Assisted Projects (RIDF-XIII to XXI)

	<u>No of Roads</u>	<u>No of Bridges</u>	<u>Total</u>	<u>Total value (Rs. in crore)</u>
1. Total No of Projects taken up	96	538	634	2975.67
2. No. of projects dropped	-	8	8	56.33
3. Projects completed so far	36	246	282	1264.97
4. Projects on-going	60	280	340	1622.62
5. Non-starter Projects (Tender stage)	-	4	4	31.75

Target & Achievement for 2015-16

Year	Target for completion/expenditure	Achievement	Percentage
2015-16	Rs.600.00 Crore	321.40	53.57
	Bridge -65 Nos	13 Nos	20.00
	Road-17 Nos	6 Nos	35.29

**Monthly Progress Report on the Activities of
Rural Works Organisation for the month ending September' 2015**

NABARD Assisted Projects (RIDF-XIII to XXI)

	<u>No of Roads</u>	<u>No of Bridges</u>	<u>Total</u>	<u>Total value (Rs. in crore)</u>
1. Total No of Projects taken up	96	538	634	2975.67
2. No. of projects dropped	-	8	8	56.33
3. Projects completed so far	36	246	282	1264.97
4. Projects on-going	60	280	340	1622.62
5. Non-starter Projects (Tender stage)	-	4	4	31.75

Target & Achievement for 2015-16

Year	Target for completion/expenditure	Achievement	Percentage
2015-16	Rs.600.00 Crore	321.40	53.57
	Bridge -65 Nos	13 Nos	20.00
	Road-17 Nos	6 Nos	35.29

Status of PMGSY & ADB Assisted PMGSY work sanctioned in different phases.

Report ending : Sept.'15

i.	Total amount sanctioned	:	Rs. 17815.38 Crores.	
ii.	Total amount received	:	Rs. 12612.83 Crores.	
iii.	Amount utilized	:	Rs. 13807.99 Crores.	
iv.	Value of work done	:	Rs. 13857.81 Crores.	
v.	No. of road sanctioned	:	11649	
vi.	No. of habitations to be connected	:	1000+	3655
			500+	6256
			Other Category	6481
				<u><u>16392</u></u>
vii.	Length of road sanctioned	:	45190.14 Km.	
viii.	No. of roads completed	:	8762	
ix.	No. of habitations connected	:		
			1000+	3533
			500+	4612
			Other Category	3774
				<u><u>11919</u></u>
x.	Length of road completed	:	33981.45 Km.	

Progress of work during 2015-16 upto Sept.'15

	Target	Achievement
i.	Completion of road length	3000.00 Km. : 1593.62 Km.
ii.	Coverage of habitation	1100 : 950
iii.	Amount utilized	Rs. 1500.00 Cr. : Rs. 778.50 Cr.

Status of PMGSY & ADB Assisted PMGSY work sanctioned in different phases.

Report ending : Sept.'15

i.	Total amount sanctioned	:	Rs. 17815.38 Crores.	
ii.	Total amount received	:	Rs. 12612.83 Crores.	
iii.	Amount utilized	:	Rs. 13807.99 Crores.	
iv.	Value of work done	:	Rs. 13857.81 Crores.	
v.	No. of road sanctioned	:	11649	
vi.	No. of habitations to be connected	:	1000+	3655
			500+	6256
			Other Category	6481
				<u><u>16392</u></u>
vii.	Length of road sanctioned	:	45190.14 Km.	
viii.	No. of roads completed	:	8762	
ix.	No. of habitations connected	:		
			1000+	3533
			500+	4612
			Other Category	3774
				<u><u>11919</u></u>
x.	Length of road completed	:	33981.45 Km.	

Progress of work during 2015-16 upto Sept.'15

		Target	Achievement
i.	Completion of road length	3000.00 Km.	1593.62 Km.
ii.	Coverage of habitation	1100	950
iii.	Amount utilized	Rs. 1500.00 Cr.	Rs. 778.50 Cr.

