## Budget Provision/ allocation & Utilization of (NRDWP) funds for the month of May 2016, during the year 2016-17

(Rs in lakh)

**NRDWP** 

( Piped water supply, spot sources & sustainability etc.)

Allocation & budget provision 2016-17

Rs.51720.00

Utilization

Rs. 4888.92

### PHYSICAL ACIEVEMENT AT THE END OF May - 2016

SI.	Name of work	Achieve	Achievement	
No.		During the month	Total	
1	Rural Piped Water Supply Schemes Commissioned.	5	5	
2	Spot sources (TubeWells/Sanitary Wells) installed to cover habitations.	2783	3444	
3	Spot sources (TubeWellsl/Sanitary Wells) installed to cover Rural Schools.	223	265	
4	Spot sources (TubeWellsl/Sanitary Wells) installed to cover Anganwadi centres	242	281	

# ORISSA STATE WATER & SANITATION MISSION Jal "O" Parimal Bhawan, Unit-V, Bhubaneswar ACHIEVEMENT AS ON 31.05.2016

#### Sanitation

#### (a) Swachha Bharat Mission (Gramin) earlier known as Nirmal Bharat Abhiyan (NBA)

Cost of the each IHHL for BPL & IAPL category beneficiaries is Rs 12,000/- which is shared by Government of India and Govt of Odisha in the ratio of 7200:4800 respectively w.e.f. 2<sup>nd</sup> October 2014. As per the new guideline of Govt of India the construction of School & Anganwadi toilets are being taken up by the respective departments of State Govt w.e.f. October-2014.

#### 1) Physical Achievement

Item	Cumulative			During the year 2016-17		
IHHL	Target	Achievement	% ach	Target	Achievement	% ach
	79,81,980	1559939 (SCP-265189, TSP-358785)	19.54	2633500	99182	3.76

#### 2) Financial Achievement

#### Rs in Lakh

Description	Govt of India	Govt of Odisha	Total
Release of funds (Cumulative ending May 2016)	99170.06	39961.01	103194.28
Utilization (Cumulative ending May 2016)	130393.67	43521.21	173914.88
SCP Component	22166.92	7398.61	29565.53
TSP component	29990.54	10009.88	40000.42

## Monthly Progress Report on the Activities of Rural Works Organisation for the month ending May' 2016

## NABARD Assisted Projects (RIDF-XV to XXI)

		No of <u>Roads</u>	No of <u>Bridges</u>	<u>Total</u>	Total value (Rs. in crore)
1.	Total No of Projects taken up	133	505	638	2508.90
2.	No. of projects dropped	-	9	9	78.99
3.	Projects completed so far	51	319	370	1273.78
4.	Projects on-going	82	177	259	1156.13
5.	Non-starter projects (Tender stage)	-	<del>-</del> .	-	-

## Target & Achievement for 2016-17

Year	Target for completion/expenditure	Achievement	Percentage
2016-17 Rs.75.00Crore Bridge -15 Nos		Rs 8.63 Crore 2nos	11.51% 13.33%
	Road-20 Nos	5 nos	25.00%

# Status of PMGSY & ADB Assisted PMGSY work sanctioned in different phases.

Report ending: May'16

i. Total amount sanctioned : Rs. 19051.38 Crores.

:

ii. Total amount received : Rs. 13740.01 Crores.

iii. Amount utilized : Rs. 15143.42 Crores.

iv. Value of work done : Rs. 15212.54 Crores.

v. No. of road sanctioned : 12123

vi. No. of habitations to be connected : 1000+ 3655

500+ 6256
Other Category \_\_\_\_\_\_6481

16392

vii. Length of road sanctioned : 47924.57 Km.

viii. No. of roads completed : 9580

ix. No. of habitations connected :

1000+ 3558 500+ 5133 Other Category 4448 13139

x. Length of road completed : 37075.53 Km.

## Progress of work during 2016-17 upto May'16

			Target	Achievement
i.	Completion of road length	:	5500.00 Km.	907.72 Km.
ii.	Coverage of habitation	:	2050	382
iii.	Amount utilized	:	Rs. 2750.00 Cr.	Rs. 213.51 Cr.