

➤ Status of RIDF Projects for the month ending May'2017

NABARD Assisted Projects (RIDF-XVI to XXII)

	<u>No of Roads</u>	<u>No of Bridges</u>	<u>Total</u>	<u>Total value Rs in crore</u>
1. Projects sanctioned	77	50	127	783.00
2. Projects dropped	Nil	1	1	6.28
3. Projects taken up	77	49	126	776.72
4. Projects completed	55	42	97	598.52
5. Projects on-going	22	7	29	182.20
6. Projects non starter	-	-	-	-

Target & Achievement for 2017-18

<u>Target for completion/expenditure</u>	<u>Achievement</u>	<u>Percentage</u>
Bridge – 5 nos	Nil	Nil
Road – 15 nos	Nil	Nil
Rs.50.00 crore	Rs 11.16 Crore	22.31%

Status of PMGSY & ADB Assisted PMGSY work sanctioned in different phases.

Report ending : May'17

i.	Total amount sanctioned	:	Rs. 23056.24 Crores.	
ii.	Total amount received	:	Rs. 15056.04 Crores.	
iii.	Amount utilized	:	Rs. 17092.30 Crores.	
iv.	Value of work done	:	Rs. 17092.30 Crores.	
v.	No. of road sanctioned	:	14042	
vi.	No. of habitations to be connected	:	1000+	3678
			500+	6477
			Other Category	9172
				19327
vii.	Length of road sanctioned	:	55255.45 Km.	
viii.	No. of roads completed	:	10786	
ix.	No. of habitations connected	:	1000+	3576
			500+	5699
			Other Category	5760
				15035
x.	Length of road completed	:	41009.73 Km.	

Progress of work during 2016-17 upto May'17

	Target	Achievement
i. Completion of road length	7000.00 Km.	1096.01 Km.
ii. Coverage of habitation	1850	214
iii. Amount utilized	Rs. 2598.33 Cr.	Rs. 299.12 Cr.