

Monthly Progress Report on the Activities of Rural Works Organisation for the month ending March ' 2017

NABARD Assisted Projects (RIDF-XV to XXII)

	<u>No of Roads</u>	<u>No of Bridges</u>	<u>Total</u>	<u>Total value (Rs. in crore)</u>
1. Total No of Projects taken up	82	505	587	2508.90
2. No. of projects dropped	-	9	9	78.99
3. Projects completed so far	65	396	461	1602.27
4. Projects on-going	17	100	117	827.64
5. Non-starter projects (Tender stage)	-	-	-	-

Target & Achievement for 2016-17

Year	Target for completion/expenditure	Achievement	Percentage
2016-17	Rs.153.00Crore	Rs 153.00 Crore	100.00%
	Bridge -15 Nos	19nos	126.67%
	Road-20 Nos	19 nos	95.00%

Status of PMGSY & ADB Assisted PMGSY work sanctioned in different phases.

Report ending : March'17

i.	Total amount sanctioned	:	Rs. 23071.24 Crores.	
ii.	Total amount received	:	Rs. 14926.62 Crores.	
iii.	Amount utilized	:	Rs. 16810.00 Crores.	
iv.	Value of work done	:	Rs. 16885.55 Crores.	
v.	No. of road sanctioned	:	14057	
vi.	No. of habitations to be connected	:	1000+	3678
			500+	6477
			Other Category	9172
				<u>19327</u>
vii.	Length of road sanctioned	:	55300.28 Km.	
viii.	No. of roads completed	:	10578	
ix.	No. of habitations connected	:	1000+	3582
			500+	5580
			Other Category	5285
				<u>14447</u>
x.	Length of road completed	:	40062.17 Km.	

Progress of work during 2016-17 upto March'17

	Target	Achievement
i. Completion of road length	5500.00 Km.	5796.93 Km.
ii. Coverage of habitation	2050	1685
iii. Amount utilized	Rs. 2750.00 Cr.	Rs. 1897.00 Cr.