



GOVERNMENT OF ODISHA  
OFFICE OF THE ENGINEER-IN-CHIEF  
RURAL WORKS : BHUBANESWAR

No. 27813 /  
RR-BR-Misc-26/13

Date. 04-11-19

To  
The Joint Secretary to Govt.,  
R.D. Deptt., Bhubaneswar.


Sub : Monthly Progress Report on activity of R.W. Organisation for the month ending October 2019.

Sir,

In inviting a reference to the subject cited above, it is to submit herewith the Monthly Progress Report on the works executed under NABARD assistance & PMGSY for the month ending October -2019, separately for further necessary action at your end.

Yours faithfully,

Encl: 1) MPR –for October 2019-1set

  
Engineer-in- Chief  
Rural Works Odisha, Bhubaneswar

## Status of RIDF Projects for the month ending October 2019

### NABARD Assisted Projects (RIDF-XVIII-XXIV)

	<u>No of roads</u>	<u>No of Bridges</u>	<u>Total</u>	<u>Total value (Rs.in Crore)</u>
1 Projects sanctioned	123	10	133	597.65
2 Projects taken up	123	10	133	597.65
3 Projects completed	65	8	73	363.73
4 Projects On-going	58	2	60	233.92
5 Projects Non-starter	-	-	-	-

### Target & Achievement for 2019-20

<u>Target for Completion/ Expenditure</u>	<u>Achievement</u>	<u>Percentage</u>
Bridge -3 nos	1	33.33 %
Road- 60 nos	4	6.66 %
Rs.100.00 Cr	Rs.31.64 Cr	31.64 %

**Status of PMGSY & ADB Assisted PMGSY work sanctioned in different phases.**

**PMGSY-I**

**Report ending : Oct'19**

a.	Amount sanctioned for road works	:	Rs. 24497.14 Crores.	
b.	Amount sanctioned for bridge works.	:	Rs. 1668.47 Crores.	
c.	Amount sanctioned for building works	:	Rs. 43.57 Crores.	
	<b>Total</b>	:	<b>Rs. 26209.18 Crores.</b>	
d.	Funds received			
	MoRD, Gol	:	Rs. 19101.74 Crores.	
	State Govt.	:	Rs. 5974.23 Crores.	
	<b>Total</b>	:	<b>Rs. 25075.97 Crores.</b>	
e.	Amount utilized	:	Rs. 23976.72 Crores.	
f.	Value of work done	:	Rs. 23976.72 Crores.	
g.	No. of road works sanctioned	:	15954	
h.	No. of road works dropped from sanctioned list as connectivity is achieved through other scheme.	:	54	
i.	Total no. of roads.	:	15900	
j.	No. of bridges sanctioned.	:	543	
k.	No. of buildings sanctioned.	:	7	
l.	Total no. of proejects sanctioned	:	<b>16450</b>	
m.	No. of habitations to be connected	:	1000+	3682
			500+	6530
			Other Category	9903
				<b>20115</b>
n.	Length of road sanctioned after dropping.	:	61582.11 Km.	
o.	Length of road completed	:	55459.92 Km.	
p.	No. of roads completed	:	13882	
q.	No. of bridges completed	:	302	
r.	No. of building completed	:	1	
s.	No. of habitations connected	:		
			1000+	3655
			500+	6422
			Other Category	7952
				<b>18029</b>

**Progress of work during 2019-20 (upto Oct.'19).**

		Target	Achievement
i.	Completion of road length	7000.00 Km.	525.82 Km.
ii.	Coverage of habitation	728	61
iii.	Expenditure	Rs. 3800.00 Cr.	Rs. 1128.83 Cr.

**PMGSY-II (MoRD sanction on 29.01.2019)**

		Sanction	Achievement
i.	Amount	Rs. 1742.59 Crores.	Rs. 52.39 Crores.
ii.	Length of road	3759.22 Km.	60.86 Km.
iii.	No. of road works	650	-
iv.	No. of bridges.	33	-