# Monthly Progress Report on the Activities of Rural Works Organisation for the month ending August ' 2016

# **NABARD Assisted Projects (RIDF-XV to XXI)**

		No of <u>Roads</u>	No of <u>Bridges</u>	<u>Total</u>	Total value ( <u>Rs. in</u> <u>crore)</u>
1.	Total No of Projects taken up	133	505	638	2508.90
2.	No. of projects dropped	-	9	9	78.99
3.	Projects completed so far	51	322	373	1308.33
4.	Projects on-going	82	174	256	1121.58
5.	Non-starter projects (Tender stage)	-	-	-	

# Target & Achievement for 2016-17

Year	Target for completion/expenditu re	Achievement	Percentage
2016-17	Rs.75.00Crore Bridge -15 Nos	Rs 58.57Crore 5nos	78.09% 33·33%
	Road-20 Nos	5 nos	25.00%

# Status of PMGSY & ADB Assisted PMGSY work sanctioned in different phases.

#### Report ending: Aug'16

i. Total amount sanctioned : Rs. 19051.38 Crores.

:

ii. Total amount received : Rs. 14232.00 Crores.

iii. Amount utilized : Rs. 15599.34 Crores.

iv. Value of work done : Rs. 15663.16 Crores.

v. No. of road sanctioned : 12123

vi. No. of habitations to be connected : 1000+ 3655

500+ 6256 Other Category 6481

16392

vii. Length of road sanctioned : 47924.57 Km.

viii. No. of roads completed : 9869

ix. No. of habitations connected :

1000+ 3563 500+ 5291

x. Length of road completed : 37738.59 Km.

## Progress of work during 2016-17 upto Aug'16

			Target	Achievement
i.	Completion of road length	:	5500.00 Km.	1570.79 Km.
ii.	Coverage of habitation	:	2050	829
iii.	Amount utilized	:	Rs. 2750.00 Cr.	Rs. 669.44 Cr.

# Budget Provision/ allocation & Utilization of (NRDWP) funds for the month of August-2016, during the year 2016-17

(Rs in lakh)

**NRDWP** 

( Piped water supply, spot sources & sustainability etc.)

Allocation & budget provision 2016-17

Rs.51720.00

Utilization

Rs. 8958.37

## PHYSICAL ACIEVEMENT AT THE END OF AUGUST - 2016

Sl.	Programme	Achievement		
No.		During the month	Total	
1	Rural Piped Water Supply Schemes Commissioned.	8	36	
2	Spot sources (Tube Wells/ Sanitary Wells) installed to cover habitations.	500	6896	
3	Spot sources (Tube Wells/ Sanitary Wells) installed to cover Rural Schools.	36	395	
4	Spot sources (Tube Wells/ Sanitary Wells) installed to cover Anganwadi centres	22	400	

# ORISSA STATE WATER & SANITATION MISSION Jal "O" Parimal Bhawan, Unit-V, Bhubaneswar <u>ACHIEVEMENT AS ON 31.08.2016</u>

#### Sanitation

### (a) Swachha Bharat Mission (Gramin) earlier known as Nirmal Bharat Abhiyan (NBA)

Cost of the each IHHL for BPL & IAPL category beneficiaries is Rs 12,000/- which is shared by Government of India and Govt of Odisha in the ratio of 7200:4800 respectively w.e.f. 2<sup>nd</sup> October 2014. As per the new guideline of Govt of India the construction of School & Anganwadi toilets are being taken up by the respective departments of State Govt w.e.f. October-2014.

#### 1) Physical Achievement

Item	m Cumulative		During the year 2016-17			
IHHL	Target	Achievement	% ach	Target	Achievement	% ach
	79,81,980	1840871 (SCP-323724 ,TSP-437979)	23.85	26,33,500	4,43,500	16.84

#### 2) Financial Achievement

#### Rs in Laki

Description	Govt of India	Govt of Odisha	Total
Release of funds (Cumulative ending Aug 2016)	99170.06	39961.01	139131.07
Utilization (Cumulative ending Aug 2016)	155904.46	60533.15	216437.61
SCP Component	26503.7582	10290,6355	36794.3937
TSP component	35858.0258	13922.6245	49780.6503