

Status of PMGSY & ADB Assisted PMGSY work sanctioned in different phases.**Report ending : Dec.'17**

i.	Total amount sanctioned	:	Rs. 25155.36 Crores.	
ii.	Funds received			
	MoRD, Gol	:	Rs. 16721.33 Crores.	
	State Govt.	:	Rs. 3453.73 Crores.	
	Total	:	Rs. 20175.06 Crores.	
iii.	Amount utilized	:	Rs. 18623.94 Crores.	
iv.	Value of work done	:	Rs. 18623.94 Crores.	
v.	No. of road sanctioned	:	15458	
vi.	No. of habitations to be connected	:		
			1000+	3691
			500+	6527
			Other Category	9606
				19824
vii.	Length of road sanctioned	:	60045.97 Km.	
viii.	No. of roads completed	:	11224	
ix.	No. of habitations connected	:		
			1000+	3606
			500+	5910
			Other Category	6230
				15746
x.	Length of road completed	:	43221.82 Km.	

Progress of work during 2017-18 upto Dec.'17

	Target	Achievement
i.	Completion of road length	
	7000.00 Km.	3363.40 Km.
ii.	Coverage of habitation	
	1850	695
iii.	Amount utilized	
	Rs. 2598.33 Cr.	Rs. 1685.28 Cr.

Status of RIDF Projects for the month ending Dec '2017

NABARD Assisted Projects (RIDF-XVI to XXII)

	<u>No of Roads</u>	<u>No of Bridges</u>	<u>Total</u>	<u>Total value Rs in crore</u>
1. Projects sanctioned	77	50	127	783.00
2. Projects dropped	Nil	1	1	6.28
3. Projects taken up	77	49	126	776.72
4. Projects completed	59	43	102	598.07
5. Projects on-going	18	8	24	178.65
6. Projects non starter	-	-	-	-

Target & Achievement for 2017-18

<u>Target for completion/expenditure</u>	<u>Achievement</u>	<u>Percentage</u>
Bridge – 5 nos	3no	60%
Road – 15 nos	4nos	26.67%
Rs.50.00 crore	Rs 46.21 Crore	92.42%