Monthly Progress Report on the Activities of Rural Works Organisation for the month ending July' 2016

NABARD Assisted Projects (RIDF-XV to XXI)

		No of Roads	No of <u>Bridges</u>	<u>Total</u>	Total value (<u>Rs. in</u> crore)
1.	Total No of Projects taken up	133	505	638	2508.90
2.	No. of projects dropped	-	9	9	78.99
3.	Projects completed so far	51	322	373	1308.33
4.	Projects on-going	82	123	256	1121.58
5.	Non-starter projects (Tender stage)	-	-	-	•

Target & Achievement for 2016-17

Year	Target for completion/expenditure	Achievement	Percentage
2016-17	Rs.75.00Crore	Rs 51.33Crore	68.43%
	Bridge -15 Nos	5nos	33.33%
	Road-20 Nos	5 nos	25.00%

Status of PMGSY & ADB Assisted PMGSY work sanctioned in different phases.

Report anding: July'16

i. To al amount sanctioned : Rs. 19051.38 Crores.

:

ii. Total amount received : Rs. 14232.00 Crores.

iii. Argount utilized : Rs. 15513.33 Crores.

iv. Value of work done : Rs. 15573.27 Crores.

v. No of road sanctioned : 12123

vi. No of habitations to be connected : 1000+ 3655

500+ 6256

♦ Other Category _____6481

16392

vii. Length of road sanctioned : 47924.57 Km.

viii. No of roads completed : 9823

ix. No. of habitations connected :

1000+ 3561 500+ 5247 Other Category 4669

13477

x. Length of road completed : 37679.41 Km.

Progress of work during 2016-17 upto July'16

			Target	Achievement
i.	Completion of road length	:	5500.00 Km.	1511.61 Km.
ii.	Coverage of habitation	:	2050	720
iii.	Amount utilized	:	Rs. 2750.00 Cr.	Rs. 583.43 Cr.

Budget Provision/ allocation & Utilization of (NRDWP) funds for the month of July 2016, during the year 2016-17

(Rs in lakh)

NRDWP

(Piped water supply, spot sources & sustainability etc.)

Allocation & budget provision 2016-17

Rs.51720.00

Utilization

Rs. 8958.37

PHYSICAL ACIEVEMENT AT THE END OF JULY - 2016

	Programme	Achievement		
SI. No.	Frogramme	During the month	Total	
1	Rural Piped Water Supply Schemes Commissioned.	15	28	
2	Spot sources (Tube Wells/ Sanitary Wells) installed to cover habitations.	1055	6396	
3	Spot sources (Tube Wells/ Sanitary Wells) installed to cover Rural Schools.	41	359	
4	Spot sources (Tube Wells/ Sanitary Wells) installed to cover Anganwadi centres	26	378	

ORISSA STATE WATER & SANITATION MISSION Jal "O" Parimal Bhawan, Unit-V, Bhubaneswar <u>ACHIEVEMENT AS ON 31.07.2016</u>

Sanitation

(a) Swachha Bharat Mission (Gramin) earlier known as Nirmal Bharat Abhiyan (NBA)

Cost of the each IHHL for BPL & IAPL category beneficiaries is Rs 12,000/- which is shared by Government of India and Govt of Odisha in the ratio of 7200:4800 respectively w.e.f. 2nd October 2014. As per the new guideline of Govt of India the construction of School & Anganwadi toilets are being taken up by the respective departments of State Govt w.e.f. October-2014.

1) Physical Achievement

<u>Item</u>		Cumulative		During the year 2016-17		
	Target	Achievement	% ach	Target	Achievement	% ach
	79,81,980	1840871 (SCP-312948 ,TSP-423400)	23	26,33,500	3,80,114	

2) Financial Achievement

Re in Inll

Description	Govt of India	Govt of Odisha	Total
Release of funds (Cumulative ending July 2016)	99170.06	39961.01	139131.07
Utilization (Cumulative ending July 2016)	19930.17	13291.71	33221.88
SCP Component	3388.1289	2259.5907	5647.7196
TSP component	4583.9391	3057.0933	7641.0324