



GOVERNMENT OF ODISHA
OFFICE OF THE ENGINEER-IN-CHIEF
RURAL WORKS : BHUBANESWAR

No. 17213 /
RR-BR-Misc-26/13

Date. 06.07.19

To
The Joint Secretary to Govt.,
R.D. Deptt., Bhubaneswar.

Sub : Monthly Progress Report on activity of R.W. Organisation for the month ending June 2019.

Sir,

In inviting a reference to the subject cited above, it is to submit herewith the Monthly Progress Report on the works executed under NABARD assistance & PMGSY for the month ending June-2019, separately for further necessary action at your end.

Yours faithfully,

Encl: 1) MPR –for June 2019-1set

Deena
6.7.19

Engineer-in- Chief,
Rural Works Odisha, Bhubaneswar

Status of RIDF Projects for the month ending June 2019

NABARD Assisted Projects (RIDF-XVIII-XXIV)

	<u>No of roads</u>	<u>No of Bridges</u>	<u>Total</u>	<u>Total value (Rs.in Crore)</u>
1. Projects sanctioned	123	10	133	597.65
2. Projects taken up	121	10	131	589.20
3. Projects completed	61	7	68	331.11
4. Projects On-going	60	3	63	258.75
5. Projects Non-starter	2	-	2	7.79

Target & Achievement for 2019-20

<u>Target for Completion/ Expenditure</u>	<u>Achievement</u>	<u>Percentage</u>
Bridge -3 nos	1	33.33 %
Road- 60 nos	2	3.33 %
Rs.100.00 Cr	Rs.9.28 Cr	9.28 %

Status of PMGSY & ADB Assisted PMGSY work sanctioned in different phases.

PMGSY-I

Report ending : June'19

a.	Amount sanctioned for road works	:	Rs. 24497.14 Crores.	
b.	Amount sanctioned for bridge works	:	Rs. 1668.47 Crores.	
c.	Amount sanctioned for building works	:	Rs. 43.57 Crores.	
	Total	:	Rs. 26209.18 Crores.	
d.	Funds received			
	MoRD, Gol	:	Rs. 19101.74 Crores.	
	State Govt.	:	Rs. 5974.23 Crores.	
	Total	:	Rs. 25075.97 Crores.	
e.	Amount utilized	:	Rs. 23299.48 Crores.	
f.	Value of work done	:	Rs. 23299.48 Crores.	
g.	No. of road works sanctioned	:	15954	
h.	No. of road works dropped from sanctioned list as connectivity is achieved through other scheme.	:	54	
i.	Total no. of roads.	:	15900	
j.	No. of bridges sanctioned.	:	543	
k.	No. of buildings sanctioned.	:	7	
l.	Total no. of proejcts sanctioned	:	16450	
m.	No. of habitations to be connected	:	1000+	3682
			500+	6530
			Other Category	9903
				20115
n.	Length of road sanctioned after dropping.	:	61582.11 Km.	
o.	Length of road completed	:	55202.75 Km.	
p.	No. of roads completed	:	13474	
q.	No. of bridges completed	:	291	
r.	No. of building completed	:	1	
s.	No. of habitations connected	:		
			1000+	3654
			500+	6417
			Other Category	7757
				17828

Progress of work during 2019-20 (upto June'19).

		Target	Achievement
i.	Completion of road length	7000.00 Km.	203.87 Km.
ii.	Coverage of habitation	728	26
iii.	Expenditure	Rs. 3800.00 Cr.	Rs. 421.29 Cr.

PMGSY-II (MoRD sanction on 29.01.2019)

		Sanction	Achievement
i.	Amount	Rs. 1742.59 Crores.	Rs. 3.35 Crores.
ii.	Length of road	3759.22 Km.	8.34 Km.
iii.	No. of road works	650	-
iv.	No. of bridges.	33	-