

STATUS OF RIDF PROJECTS FOR THE MONTH
ENDING OCTOBER, 2017

NABARD assisted Projects (RIDF-XVI TO XXII)

		<u>No. of Roads</u>	<u>No. of Bridges</u>	<u>Total</u>	<u>Total value. (Rs. in Crore)</u>
1.	Projects Sanctioned	77	50	127	783.00
2.	Projects dropped	Nil	1	1	6.28
3.	Projects taken up	77	49	126	776.72
4.	Projects completed	59	43	102	598.07
5.	Projects on-going	18	8	24	178.65
6.	Projects non starter	-	-	-	-

Target & Achievement for 2017-18

<u>Target</u>	<u>Achievement</u>	<u>Percentage</u>
Bridge – 5 Nos.	1 No.	20%
Road - 15 Nos.	4 Nos.	26.67%
Rs. 50.00 Crore	Rs.41.75 Crore	83.50%

**STATUS OF PMGSY & ADB ASSISTED PMGSY WORK
SANCTIONED IN DIFFERENT PHASES**

Report ending - October, 2017

i)	Total amount sanctioned		: Rs. 23687.61 Crore
ii)	Funds received		
		MoRD, GoI	: Rs. 15500.54 Crore
		State Govt.	: <u>Rs. 3044.21 Crore</u>
		Total -	: Rs. 18544.75 Crore
iii)	Amount utilized		: Rs. 18143.41 Crore
iv)	Value of work done		: Rs. 18143.41 Crore
v)	No. of road sanctioned		: 14435
vi)	No. of habitations to be connected	1000 +	: 3665
		500 +	: 6476
		Other Category	: <u>9355</u>
			<u>19496</u>
vii)	Length of road sanctioned		: 56826.73 Km.
viii)	No. of roads completed		: 11015
ix)	No. of habitations connected	1000 +	3597
		500 +	5812
		Other Category	<u>6005</u>
			<u>15414</u>
x)	Length of road completed		: 42058.08 Km.

Progress of work during 2016-17 upto October, 2017

		<u>Target</u>	<u>Achievement</u>
i)	Completion of road length	: 7000.00 Km.	2130.50 Km.
i)	Coverage of habitation	: 1850	449

iii) Amount utilized

: Rs. 2598.33 Cr. Rs. 1204.54 Cr.