

**STATUS OF RIDF PROJECTS FOR THE MONTH
ENDING SEPTEMBER, 2017**

NABARD assisted Projects (RIDF-XVI TO XXII)

| | <u>No. of Roads</u> | <u>No. of Bridges</u> | <u>Total</u> | <u>Total value. Rs. in Crore</u> |
|-------------------------|-------------------------|---------------------------|--------------|--|
| 1. Projects Sanctioned | 77 | 50 | 127 | 783.00 |
| 2. Projects dropped | Nil | 1 | 1 | 6.28 |
| 3. Projects taken up | 77 | 49 | 126 | 776.72 |
| 4. Projects completed | 59 | 43 | 102 | 598.07 |
| 5. Projects on-going | 18 | 8 | 24 | 178.65 |
| 6. Projects non starter | - | - | - | - |

Target & Achievement for 2017-18

| <u>Target for completion/ expenditure</u> | <u>Achievement</u> | <u>Percentage</u> |
|---|--------------------|-------------------|
| Bridge – 5 Nos. | 1 No. | 20% |
| Road - 15 Nos. | 4 Nos. | 26.67% |
| Rs. 50.00 Crore | Rs.41.03 Crore | 82.05% |

**STATUS OF PMGSY & ADB ASSISTED PMGSY WORK
SANCTIONED IN DIFFERENT PHASES**

Report ending - September, 2017

| | | | | |
|-------|------------------------------------|-------------|----------------------------|---------------------|
| i) | Total amount sanctioned | : | Rs. 23687.61 Crore | |
| ii) | Funds received | | | |
| | | MoRD, GoI | : Rs. 15500.54 Crore | |
| | | State Govt. | : <u>Rs. 3044.21 Crore</u> | |
| | | Total - | : Rs. 18544.75 Crore | |
| iii) | Amount utilized | : | Rs. 18041.97 Crore | |
| iv) | Value of work done | : | Rs. 18041.97 Crore | |
| v) | No. of road sanctioned | : | 14435 | |
| vi) | No. of habitations to be connected | | | |
| | | | 1000 + | 3665 |
| | | | 500 + | 6476 |
| | | | Other Category | <u>9355</u> |
| | | | | <u>19496</u> |
| vii) | Length of road sanctioned | : | 56826.73 Km. | |
| viii) | No. of roads completed | : | 10975 | |
| ix) | No. of habitations connected | : | | |
| | | | 1000 + | 3595 |
| | | | 500 + | 5796 |
| | | | Other Category | <u>5946</u> |
| | | | | <u>15337</u> |
| x) | Length of road completed | : | 41758.30 Km. | |

Progress of work during 2016-17 upto September, 2017

| | <u>Target</u> | <u>Achievement</u> |
|------------------------------|-------------------|--------------------|
| i) Completion of road length | : 7000.00 Km. | 1914.73 Km. |
| i) Coverage of habitation | : 1850 | 405 |
| iii) Amount utilized | : Rs. 2598.33 Cr. | Rs. 1104.90 Cr. |